


# ABSS Roofing Project Update and Requests



# Woodlawn Middle School Roofing Project

- Roofing and roof drains complete
- Completing punch list and removing excess materials

# Graham Middle School Roofing Project

- Design Complete
- Advertise September 5
- Pre-bid meeting September 15
- Bid opening September 27

# Haw River Roofing Project

- Awaiting Certificate of Review from DPI
- Advertise for bids at the end of September
- Pre-bid meeting early October
- Bid opening mid/late October

# Graham High School Roofing Project

- Complete field work and asbestos testing early September
- 90% submit to DPI late September
- Advertise early October
- Pre-bid Meeting mid October
- Bid opening early November

# Southern Alamance Roofing Project

- Complete field work and asbestos testing: Mid-September
- 90% submit to DPI late September
- Advertise late October/mid November
- Pre-bid meeting early December
- Bid opening January

# New Roofing Capital Reserves Funding Requests

- **Western Middle Roofing Project:**
- Request funding of \$108,855 for design through contract documents
- **B. Everett Jordan Elementary Roofing Project:**
- Request funding of \$52,500 for design through contract documents
- **Western High Roofing Project:**
- Request funding of \$ 140,625 for design through contract documents
- **Total amount requested for deign of three roofs:**
- \$301,980